



City of Texarkana

Stormwater Requirements

Large Construction Sites (10 + acres):

- ___ Stormwater Permit
- ___ Stormwater Management Plan (including existing conditions and site proposed plans)
- ___ Stormwater Pollution Prevention Plan (SWPPP)
- ___ Stormwater Detention Plan
- ___ Stormwater Quality Plan (if required)
- ___ Copy of approved ADEQ NPDES permit
- ___ Submit required Plans to CTA Engineering for review *prior to land disturbance*
- ___ Post on-site ADEQ Permit, CTA Stormwater Permit, and SWPPP
- ___ Use Best Management Practices (BMP's) to reduce runoff
- ___ Contact CTA Engineering (Stormwater) 870-779-4971 for an inspection within 10 days after installation of all Stormwater BMP's
- ___ Inspect BMP's weekly or after .5 inch rain event and maintain records on-site
- ___ Remove any off-site tracking daily from the public right-away
- ___ Remove all unnecessary BMP's after soil stabilization
- ___ Maintain a solid waste dumpster on site to dispose of building materials and solid waste

Medium Construction Sites (5 to 10 acres):

- ___ Stormwater Permit
- ___ Stormwater Management Plan (including existing conditions and proposed site plans)
- ___ Stormwater Pollution Prevention Plan (SWPPP)
- ___ Stormwater Detention Plan
- ___ Stormwater Quality Plan (if required)
- ___ Copy of approved ADEQ NPDES permit
- ___ Submit required Plans to CTA Engineering for review *prior to land disturbance*
- ___ Post on-site ADEQ Permit, CTA Stormwater Permit, and SWPPP
- ___ Use Best Management Practices (BMP's) to reduce runoff
- ___ Contact CTA Engineering (Stormwater) 870-779-4971 for an inspection within 10 days after installation of all Stormwater BMP's
- ___ Inspect BMP's weekly or after .5 inch rain event and maintain records on-site
- ___ Remove any off-site tracking daily from the public right-away
- ___ Remove all unnecessary BMP's after soil stabilization
- ___ Maintain a solid waste dumpster on site to dispose of building materials and solid waste

Small Construction Sites (1 to 5 acres):

- ___ Stormwater Permit
- ___ Stormwater Management Plan (including existing conditions and proposed site plans)
- ___ Stormwater Pollution Prevention Plan (SWPPP)
- ___ Stormwater Detention Plan
- ___ Stormwater Quality Plan (if required)
- ___ Submit required Plans to CTA Engineering for review *prior to land disturbance*
- ___ Post on-site QLP Small Construction Site Notice, CTA Stormwater Permit, and SWPPP
- ___ Use Best Management Practices (BMP's) to reduce runoff
- ___ Contact CTA Engineering (Stormwater) 870-779-4971 for an inspection within 10 days after installation of all Stormwater BMP's
- ___ Inspect BMP's weekly or after .5 inch rain event and maintain records on-site
- ___ Remove any off-site tracking daily from the public right-away
- ___ Remove all unnecessary BMP's after soil stabilization
- ___ Maintain a solid waste dumpster on site to dispose of building materials and solid waste